FINAL REPORT

CERTIFICATE No.:

TEST CERTIFICATE OF:

PRODUCED AT:

TESTED AT:

SAMPLE IDENTIFICATION:

DATE DESPATCHED:

PROPERTY	REQUIREMENTS OF AS 3972			RESULT
Compressive Strength (AS/NZS 2350.11) 3 Day 7 Day 28 Day	Minimum Minimum	20 MPa 35 MPa		19.7 MPa 30.7 MPa 48.7 MPa
Setting Time (AS/NZS 2350.4) Initial Final Soundness (AS/NZS 2350.5) SO ₃ (TM 10.01.07) CI (AS 2350.2)	Minimum Maximum Maximum Maximum Maximum	45 mins 600 mins 5 mm 3.5 % 0.10 %		195 mins 255 mins 0 mm 2.2 % 0.01 %
OTHER REPORTABLE PROPERTIES CHEMICAL		PHYSICAL Normal Consistency Fineness Index	(AS/NZS 2350.3) (AS/NZS 2350.8)	27.7 % 350 m ² /kg

REMARKS

Preparation of mortar and moulding of specimens in accordance with AS 2350.12.